

Torque Report DC Cable - SKIDS					
Author		Rene Van Der Kooij			
Revision Number		2.0			
Revision Issue Date		06/05/2025			
Revision History					
Revision No.	Revision Date	Summary of Changes	Created	Checked	Approved
01	24/10/2024	First Release	RVDK/ESG	ESG/RVDK	LW
02	06/05/2025	Stage torque marks added	LW/ESG	LW/ESG	RVDK
Health and Safety					
<p>This test script shall list all safety requirements and PPE required whilst performing the below tasks.</p> <ul style="list-style-type: none"> • Safety hard hat • Safety glasses • Safety Ark flash high visibility clothing (jacket and trousers) • Safety Ark Flash gloves • Safety ankle support boots (no riggers) <p>Furthermore, whenever working on batteries ensure that:</p> <ul style="list-style-type: none"> • Only use insulated tools. • Remove all metal Jewelry and watches etc. • Eye wash facilities to be stored in a known and locally accessible location. <p>General Notes:</p> <ul style="list-style-type: none"> • A calibrated Instrument must be used, and the certificates of calibration uploaded with these results. • All readings must be taken with both ends of each cable fully dressed and lugged. • All DC cables must be disconnected and not touching any other cable or equipment at either end. 					
Equipment Details					
Microsoft Equipment ID					
Eaton UPS Model No.					
Eaton UPS Serial No.					
SKID Serial No.					
No. of Battery Cabinets per SKID					

DC Cable Connections			
Torque Wrench 1 Serial Number			
Torque Wrench 1 Date of Last Calibration			
Torque Wrench 2 Serial Number			
Torque Wrench 2 Date of Last Calibration			
UPS Side			
DC Cables From UPS to DC Tie Panel (UPS Side)	Torque Value	Module Terminal Torque and 1 st Torque Mark (80 Nm)	Module Terminal Torque Verification and 2 nd Torque Mark (72 Nm)
DC 1 Positive	80 Nm	<input type="checkbox"/>	<input type="checkbox"/>
DC 1 Negative	80 Nm	<input type="checkbox"/>	<input type="checkbox"/>
DC 2 Positive	80 Nm	<input type="checkbox"/>	<input type="checkbox"/>
DC 2 Negative	80 Nm	<input type="checkbox"/>	<input type="checkbox"/>
DC Tie Panel Side			
DC Cables From DC Tie to UPS (DC Tie Panel Side)	Torque Value	Module Terminal Torque and 1 st Torque Mark (80 Nm)	Module Terminal Torque Verification and 2 nd Torque Mark (72 Nm)
DC 1 Positive	80 Nm	<input type="checkbox"/>	<input type="checkbox"/>
DC 1 Negative	80 Nm	<input type="checkbox"/>	<input type="checkbox"/>
DC 2 Positive	80 Nm	<input type="checkbox"/>	<input type="checkbox"/>
DC 2 Negative	80 Nm	<input type="checkbox"/>	<input type="checkbox"/>

Final QA and Sign Off			
Module Terminal Torque 1 st Mark			
1 st Torque Confirmed and Marked with a Blue Marker			Yes <input type="checkbox"/> No <input type="checkbox"/>
Engineer Name		Signature	
Date			
Module Terminal Torque Verification 2 nd Mark			
2 nd Torque Verification Confirmed and Marked with a White Marker			Yes <input type="checkbox"/> No <input type="checkbox"/>
Engineer Name		Signature	
Date			